Building Lilac - Joe Atkinson









10/07/2012 Foundation & sub-floor complete (for most blocks)



Water supply & sewerage brought through the floor

Ground floor flat water supply

Shared SVP (soil vent pipe)



Water supply to upper flats taken up through service riser in hallway

Concrete blocks sit between beams

"Beam & Block" floor

Reinforced concrete beams

Spare beam on it's side shows section/profile

Top of foundations Block inner leaf

10mm polystyrene insulation



Poured concrete in cavity

Brick outer leaf

Ventilation under sub-floor



Duct carries air flow from vent (above ground) down to below beam & block sub floor

Vent at top of foundation





Subsequent courses of bales "knitted together with sharpened broom sticks Fork-lift compresses penultimate course of bales to make room for final course.

When forks removed, lower courses spring back up; whole wall panel now under roughly equal compression





Bales straightened and trimmed
















Interior stud walls from FSC timber & OSB (Orientated Strand Board)

Ground floor: 100mm polystyrene insulation (not enough!), vapour barrier (clear plastic sheet) & concrete screed on top.











SGG PLANITHERM® FAMILY

Advanced performance low-E glass



For optimum performance, glaze

The sos PLANITHERM FAMILY is a range of ad which can reduce heating bills and help me





CUSTOMER NAME Lindum 027917

CUSTOMER ORDER No. 027917

OUR ORDER No. 7190 ITEM 55

ITEM QUANTITY

TYPE TRIPLE UNIT CAVITY 101200

GLASS SUBSTANCE 6mm Lam+4mm SCoat Tuf

SIZE

FULLY WELDED - AUTOMATICALLY ARGON GAS FILLED - HIGHER PERFORMANCE -LONGER LIFE - INSULATED GLASS UNITS

REMOVE LABELS FROM GLASS AFTER INSTALLATION







Standard gas condensing boilers:

Sole water & space heating strategy in flats

Supplements solar thermal in houses



Solar P.V. (Photovoltaic)

